Ist & SBR No. 70/18-19
DATED 23-11-18

M. A. R. 57 (Rule 116) **No. D** 256260
Measurement Book

Serial No. .....
Name of work Providing energy saving LED street lights in B Sector, RTO Complex Road & Lumbini Gardens Park Road surrounding areas in Ward No 4.
Name of Contractor or nature of Agency... From ... To ...
Date of commencement of work... GE/Cely/12(wo)/000038/2018-19 Date 9/10/2018 Technical manager LPDC BBMP, Bengaluru.

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1)	LED street light. supply & LED street light with Precise die cast all housing body with optical heat sink for both thermal dissipation. Diffuse with injection moulded & UV rock & poly carbonate material with high toughness under. delivery supply light output Range life battery by 50000 hrs @ Lumen maintenance of 70% CCT 5500K IP66 optical and electrical components & input rectifier & complete electronics. Roof factory fixing with mains cost shall be greater than 0.1A						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	To 0.7A Surge Protection as per Detailed Spec Ref Page No 258201.						
	90W LED.		240 Nos	312.50/-	G.	15/11/18	6562500/-
2)	Supplying and laying 4 core armoured Cu/Al cable brought up to 2mtrs long bent at suitable angle and fixing to the wall at 1mtr (2kms) vertically with suitable clamps, bolts and nuts and making suitable capacities to wire at other end for connecting with suitable capacity lugs, etc.					E.E. (Electricals)	
	32mm dia Al/Cu		240 Nos	893/-	G		1875301/-
3)	Supply of labour, tools and plant for excavating pits in ordinary soil and soft rock including dressing of sides and ramming bottom of pits,						

EE/ELE/Y/BR No. 106/18-19

Dt. 23-11-18

M. A. R. 57 (Rule 116)
Measurement Book

No. D 256261

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	Cable portion (Multi core cable in open or concealed system of wiring. 4C 4 Sqmm		872	mtr	7-50	Plus	0540-00
						carry	6756570-00
		Add	GRIDC charges		11%	M	743222-70
						Total	7499792-70
					CSPE		

Assistant Executive Engineer (Ele)
BBMP, Bangalore 16/11/18

EE/ELE/Y/BR No. 106/18-19

Dt. 23-11-18

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
26	Supply & Fixing of 1No 63KVA 11/0.433KV Distribution Transformer at Yelahanka Bus Stop Bay 2nd Cutting.	01	01	01			

Certificate: Certify that the work has been carried out satisfactorily.

K.N. Babu
Supply

Bill = 7,49,793=00
IT 2% = 14,996=00
Sec 1% = 7,498=00
Cess 1% = 7,498=00
LWC 1% = 7,498=00
CBF 0.1% = 750=00
FSD 7.5% = 56,248=00
deductions = 94,497=00
Cheque = 6,55,296=00

Assistant Executive Engineer (Ele)
BBMP, Bangalore

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P0190 Hom maytn works
ರೂ. 7,49,793=00 ಆಡಿಟ್ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ
ರೂ. 6,55,296=00 ಚೆಕ್ ನೀಡಬಹುದಾಗಿದೆ
ರೂ. 94,497=00 ಹೊಂದಾಣಿಕೆ ಮಾಡಿದೆ

ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು

ಕಾ.ಪಾ.ಅ.(ವಿ) ಯಲಹಂಕ ವಲಯ